

3. Workover of 7 wells at Titas, Habiganj, Narsingdi & Bakhrabad Gas Fields (1st Revised)

1. Objectives : The main objectives of the project is to undertake workover of 4 wells at Titas gas field, 1 well at Narsingdi gas field for ensuring safety of the wells as well as 1 well at Bakhrabad gas field & 1 well at Habiganj gas field to bring the wells back into production.

(Taka in lakh)

	Total	LC	FC
2. Project Cost (Estimated)			
Original DPP :	35450.00	26810.00	8640.00
RDPP (2nd) :	34435.00	26670.00	7765.00

3. Location of the Project : Titas gas field, Brahmanbaria Sadar Upazilla, Brahmanbaria.
Narsingdi gas field, Shibpur upazilla, Narsingdi.
Bakhrabad gas field, Muradnagar upazilla, Comilla
Habiganj gas field, Madhabpur upazilla, Habiganj.

4. Approval date :

Original DPP	Approved by MPEMR on 11.06.2017
Inter component cost adjustment DPP	Approved by MPEMR on 17.09.2018
RDPP	Approved by MPEMR on 06.11.2019
RDPP (2nd)	Approved by MPEMR on 20.06.2021

5. Financing of the Project : Gas Development Fund, Petrobangla

6. Implementation Period : January, 2017 to June, 2022.

7. Major Components & Status : As per decision of Petrobangla, the project was undertaken for workover of Titas well no 6, 7, 9,13 & Narsingdi 1 and temporary suspended Habiganj well no 1 & Bakhrabad well no 1.

i) Procurement of Materials :

- Under the project, all 6 groups of workover materials (Casing & Tubing, Downhole Completion Equipment, Milling Tools & Accessories, Wellhead & X-mas Tree, Wellhead Control Panel with Accessories and Mud & Completion Chemicals) were reached at site.

ii) Engagement of Third Party Engineering Services :

- For engagement of Third party engineering services in 4 categories (Cementation, Wireline Logging, Drill Stem Testing [DST] and Wireline Operation), contracts for Cementation & Wireline Logging categories were signed on 18.10.2017 and contracts for Drill Stem Testing (DST) & Wireline Operation categories were signed on 08.11.2017.

iii) Engagement of Consultancy Services :

- A contract was signed with the consulting firm on 20.12.2017 under the project.

iv) Engagement of workover contractor, BAPEX for workover operations :

- A contract was signed for workover of 7 wells between BGFCL and BAPEX on 10.05.2018. Workover of Habiganj well no. 1, Bakhrabad well no. 1, Titas well no. 6, Narsingdi well no. 1, Titas well no. 9 and Titas well no. 7 were successfully completed under the project. At present total about 78 MMscfd gas are being supplied to national grid from these wells. Recently, after the successful workover of the Titas well no. 7, gas production was started from 04.06.2021. At present workover of the remaining well (Titas # 13 well) under the project has been started from 26.06.2021 with assistance of local consultant.